ARCHITECT'S FIELD REPORT

131

PROJECT	Eagle's Nest Townhouses	DATE	11/13/13
	11 Morning Glory Way & 31 Marcellina Lane		
	Mt. Crested Butte, CO 81225		

CONDITIONS			
DATE	11/13/13	TIME	4:00 pm
WEATHER	Slight Overcast, Warm	TEMP	43 deg

WORK OBSERVED
Phase IV Construction – Upper Level Renovations
TRADES PRESENT
Holgate Construction Co.

PARTIES		
Ben White	Ben White Architecture	970-349-5378
Mick Holgate	Holgate Construction Co.	970-209-4449

COMMENTS & OBSERVATIONS

- 1. Observed completed fascia boards on Building A.
- 2. 2nd and 3rd Floor Fiberon Decks have been installed on Building A.
- 3. Tyvek housewrap and green corner trim has been installed on Units 1 though 7.
- 4. Deck membranes on Build B have been inspected. Work has just started on the decking.
- 5. (6) Workers were on site.
- 6. The project has experienced **7 days weather delay** due to rain/snowfall on 4/9/13, 4/15/13, 5/8/13, 5/29/13, 8/7/13, 9/27/13, and 10/11/13.


Total Number of Construction Days – 257 Number of Construction Days to Date - 220 Percent of Construction Duration Complete – 86% Average Construction Progress Percent Complete – 83% (Reference Construction Progress Tables Below)

ARCHITECTURE

CONSTRUCTION PROGRESS

UNIT	DEMOLITION	WINDOWS & DOOR S	INTERIOR TRIM & BLINDS	PAINT CEILINGS, JOISTS ,SOFFIT	FASCIA & CHIMNEY FLASHING	BELLY BANDS AND TRIM	2 ND FLOOR MEMBRANE & SCUPPER	2 ND FLOOR DECK BOARDS	3 RD FLOOR DECK BOARDS	METAL SIDING	WOOD POST WRAPS	GUARDRAILS	LIGHT FIXTURE & OUTLET	PAINT CHIMNEY FLUES	ADDRESS NUMBERS	DAMAGES AND NOTES
17	100%	100%	100%	100%	85%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0
18	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B
19	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A,3B
20	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A
21	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0
22	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B
23	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A
24	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B,3B
25	100%	100%	100%	100%	85%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A
26	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B,3B
27	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A
28	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B,3B
29	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A
30	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B,3B
31	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0
32	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B,3B
33	100%	100%	100%	100%	85%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A,3B
34	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A,3B
35	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0

Damage Footnotes: (A – Minor, B – Major) 1 = Degraded 2nd Floor Deck Joists, 2 = Degraded 2nd Floor Plywood Top, 3 = Degraded 3rd Floor Deck Joists



ARCHITECTURE

CONSTRUCTION PROGRESS, CONTINUED

UNIT	DEMOLITION	WINDOWS & DOOR S	INTERIOR TRIM & BLINDS	PAINT CEILINGS, JOISTS, SOFFIT	FASCIA & CHIMNEY FLASHING	BELLY BANDS AND TRIM	2 ND FLOOR MEMBRANE & SCUPPER	2 ND FLOOR DECK BOARDS	3 RD FLOOR DECK BOARDS	METAL SIDING	WOOD POST WRAPS	GUARDRAILS	LIGHT FIXTURE & OUTLET	PAINT CHIMNEY FLUES	ADDRESS NUMBERS	DAMAGES AND NOTES
36	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0
37	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A
38	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B,3A
39	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	ЗA
40	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B,3B
1	100%	100%	100%	100%	100%	100%	100%	100%	100%	2%	0%	0%	0%	100%	0%	1B,3B
2	100%	100%	100%	100%	100%	100%	100%	100%	100%	2%	0%	0%	0%	100%	0%	1A,3B
3	100%	100%	100%	100%	100%	100%	100%	100%	100%	2%	0%	0%	0%	100%	0%	1A,3A
4	100%	100%	100%	100%	100%	100%	100%	100%	100%	2%	0%	0%	0%	100%	0%	1B,3A
5	100%	100%	100%	100%	100%	100%	100%	100%	100%	2%	0%	0%	0%	100%	0%	1B,3A
6	100%	100%	100%	100%	85%	100%	100%	100%	100%	2%	0%	0%	0%	100%	0%	1A,3A
7	100%	100%	100%	100%	100%	100%	100%	100%	100%	2%	0%	0%	0%	100%	0%	1B,3B
8	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	0%	0%	100%	0%	1B,3B
9	100%	100%	100%	100%	100%	100%	100%	50%	0%	0%	0%	0%	0%	100%	0%	3B
10	100%	100%	100%	100%	100%	100%	100%	0%	0%	0%	0%	0%	0%	100%	0%	1B,3A
11	100%	100%	50%	100%	100%	100%	100%	0%	0%	0%	0%	0%	0%	100%	0%	1B
12	100%	100%	0%	100%	100%	100%	100%	0%	0%	0%	0%	0%	0%	100%	0%	1B,3B
13	100%	100%	0%	100%	100%	100%	100%	0%	0%	0%	0%	0%	0%	100%	0%	1B,3B
14	100%	100%	0%	100%	100%	100%	100%	0%	0%	0%	0%	0%	0%	100%	0%	0
15	100%	100%	0%	100%	100%	100%	100%	0%	0%	0%	0%	0%	0%	100%	0%	1A,3A
16	100%	100%	0%	100%	85%	100%	100%	0%	0%	0%	0%	0%	0%	100%	0%	1A

ARCHITECTURE

MATERIAL STATUS SUMMARY

REVISED 10/23/13

MATERIAL	MANUFACTURER	STATUS
Metal Siding "Sage"	Emco Building	100% Ordered
	Products, Inc.	Materials on Site
Metal Siding "Royal Brown"	Emco Building	100% Ordered
	Products, Inc.	Materials on Site
Metal Corner Trim "Sage"	Emco Building	100% Ordered
	Products, Inc.	Materials on Site
Metal Corner Trim "Sage"	Emco Building	100% Ordered
at revised 9'-4" length	Products, Inc.	Materials on Site
Standing Seam Wall Panels	Dragon Sheet	Not Ordered
	Metal	Materials Available Locally
EPDM Deck Membrane	Carlisle Syntec	100% Ordered
	45 mil EPDM	Work Complete
Chimney Flue Paint "Black"	Rustoleum 1200	100% Ordered
	Degree Enamel	Work Complete
Ceiling, Joist, Soffit Paint	Sherwin Williams	Paint available locally.
	"Spalding Gray"	
Trim, Belly Bands, & Fascia	MiraTec with SW	100% Ordered
	"ENT Brown"	Materials on Site
Doors and Windows	Eagle Windows	100% Ordered
	& Doors	Materials on Site
Door Hardware	Eagle Doors	Hardware is shipped with the doors.
Revised Hardware	Eagle Doors	Change Order #7 Rejected. Existing door
	0	hardware to remain on Building C & D.
Wood Column Wraps	MiraTec with SW	80% Ordered
	"ENT Brown"	Materials on Site
Metal Guardrails	Fortress Fe26	100% Ordered
	"Flat Black"	Materials on Site
Exterior Light Fixtures	World Imports	100% Ordered
	Essen	Materials On Site
Outlet Covers	By CBL	60% Complete
		Installation by CBL
Scupper Drains	Dragon Sheet	100% Ordered
	Metal	Work Complete
Address Numbers	Architectural	100% Ordered
	Mailboxes	Materials on Site
Deck Boards	Fiberon	100% Ordered
		Material Stored at Alpine Lumber
Light Bulbs	9W CFL	100% Ordered
		Materials on Site

ARCHITECTURE

CONSTRUCTION SCHEDULE

REVISED 11/6/13

BUILDING & UNIT	WEEK BEFORE	START DATE	FINISH DATE	WEEK AFTER
Building C				
18	N/A	4/8/13	6/14/13	6/21/13
19 & 20	N/A	4/8/13	6/14/13	6/21/13
21 & 22	N/A	4/8/13	6/14/13	6/21/13
23 & 24	N/A	4/8/13	6/14/13	6/21/13
Building D				
25 & 26	N/A	4/24/13	6/21/13	6/28/13
27 & 28	N/A	4/24/13	6/21/13	6/28/13
29 & 30	N/A	4/24/13	6/21/13	6/28/13
31 & 32	N/A	4/24/13	6/21/13	6/28/13
Building E				
33 & 34	6/17/13	6/24/13	8/23/13	8/30/13
35 & 36	6/17/13	6/24/13	8/23/13	8/30/13
Week of July 4th		7/1/13	7/5/13	
Week of Aug 5th		8/5/13	8/9/13	
37 & 38	6/17/13	6/24/13	8/23/13	8/30/13
39 & 40	6/17/13	6/24/13	8/23/13	8/30/13
Building B				
9 & 10	N/A	9/18/13	12/20/13	N/A
11 & 12	N/A	9/18/13	12/20/13	N/A
13 & 14	N/A	9/18/13	12/20/13	N/A
15 & 16	N/A	9/18/13	12/20/13	N/A
Unit 17				
17	N/A	7/8/13	8/23/13	8/30/13
Building A				
1 & 2	9/30/13	10/7/13	12/20/13	N/A
3 & 4	9/30/13	10/7/13	12/20/13	N/A
5&6	9/30/13	10/7/13	12/20/13	N/A
7 & 8	9/30/13 9/30/13	10/7/13	12/20/13	N/A
Total Construction			257	Days
			201	Days

PHOTO -WORK ITEM DESCRIPTION ACTION 11/13/13 - Photo 1 Note Upper Level Work Area Looking South 11/13/13 – Photo 2 Note Upper Level Work Area Looking North 11/13/13 - Photo 3 Note Building A Looking North Note 11/13/13 – Photo 4 Building A Work Area Looking North

BEN

WHITE

ARCHITECTURE

PHOTO –WORK ITEM	DESCRIPTION	ACTION
	11/13/13 – Photo 5 Building B Looking South	Note
	11/13/13 – Photo 6 Units 1 & 2 2 nd and 3 rd Floor Decks are complete. Tyvek house wrap has been installed. Green metal corner trim and guardrail trim posts are underway.	Note
	11/13/13 – Photo 7 Units 3 & 4 2 nd and 3 rd Floor Decks are complete. Tyvek house wrap has been installed.	Note
Tyres Tyre	11/13/13 – Photo 8 Units 5 & 6 2 nd and 3 rd Floor Decks are complete. Tyvek house wrap has been installed.	Note

PHOTO -WORK ITEM DESCRIPTION ACTION 11/13/13 - Photo 9 Note Units 7 & 8 2nd and 3rd Floor Decks are complete. Tyvek house wrap has been installed on Unit 7. Tyvek still pending at the corner condition. 11/13/13 - Photo 10 Note Units 9 & 10 Deck installation on Building A has just begun. 11/13/13 - Photo 11 Note Remaining Units on Building A Units awaiting new decks. 11/13/13 - Photo 12 Note Dryer Vent Installation on Unit 8 Note small piece of trim around the base of the dryer vent for flush installation. The Address Number will be installed to the lower right of the vent cap.

WHITE

ARCHITECTURE

BEN

PHOTO –WORK ITEM	DESCRIPTION	ACTION
	11/13/13 – Photo 13 Remaining Old Windows The majority of the windows and doors have been donated for reuse.	Note
	11/13/13 – Photo 14 Stock Piled Material MiraTec, Fiberon Decking and Sage Green siding on site.	Note

BEN

WHITE

ARCHITECTURE

END OF FIELD REPORT